

Southern Pump Services

Engineering Limited

Specialist in Foul & Storm Water Pumping Stations
Installation | Maintenance | Service

Pre-Commissioning Site Check List

Contact Name: Contact Number:.....

Site Address:.....

We confirm we require attendance on..... to commission our pumping station
MINIMUM 5-7 WORKING DAYS NOTICE REQUIRED

Please sign below to confirm action completed prior to attendance on site, return this to us by FAX NO: 020 8997 0199

Please tick the boxes to show the completed activities.

**WE HAVE ALLOWED FOR THESE WORKS TO BE COMPLETED WITHIN HALF DAY
In order for us to do so, Would you please ensure that the following are completed before commissioning cannot be carried out unless all boxed are ticked**

- Rising main and gravity lines are connected to the tank
- Gravity drainage lines have been flushed through to remove any building debris
- Sump is dry and clean and building debris free (Please check)
- 110mm Cable ducts with draw wires are in place between the control panel location and the pump station
- Suitable power isolator in place with 2mtrs of armoured cable tails **by others**, also confirm electrical supply (415V/240V) allowing room for panel to be mounted
- Check the distance from control panel to bottom of sump (.....mtrs long)
PLEASE NOTE: Standard pumps and floats have 10mtrs cables. Additional cabling and junction boxes are the responsibility of the contractor, but can be supplied at extra cost. **PLEASE DISCUSS PRIOR TO VISIT**
- Normal earthing is acceptable IE: no earth spikes are required
- A water supply to commission the pumping station and for run testing the pump station is available
- Guild brackets/discharge pipes (internal only) are fixed into tank
- PLEASE CONFIRM WHICH ITEMS ARE ONSITE** delete as appropriate, Pump(s), Chain(s), 3 or 4 Floats with weights, Pump claw(s) **NORMALLY** fitted to pumps, Join Ring(s), Pump Fitting Kit(s) also Guide rails are fixed within chamber.

Should the above boxes be ticked and the works not carried out, there will be an extra charge for a return visit. If you are unsure the site is ready please discuss with our Sales Office on 020 8991 6650.

Indicate as appropriate

Please re-arrange to attend site on

Signed:

Client:

Position:

Date: